	Project Number		# of Units	Project Type	Job Status	
Old Kings Trail	UAD 1030	Forestar/DR Horton	98	Underground	Released to construction	12/22/2023
Seaton Creek Reserve Phase 1	URD 2856	Lennar Homes	59	Underground	Released to construction	12/22/2023
Hardwick Farms TH	UAD 1009	Lennar Homes	337	Underground	Released to construction	12/22/2023
Longleaf 6A	URD 2834	Lennar Homes	30	Underground	Released to construction	12/22/2023
East Peyton Pkwy Phase 3	UCD 373	GATE	500 ft	Underground	Released to construction	12/22/2023
East Peyton Phase 2	UCD 366	GATE	6,170 ft	Underground	Released to construction	12/22/2023
Villages of Westport Phase 4 Partial 3	URD 2805	LGI Homes	91	Underground	Energized	1/5/2024
Beachwalk Retail Center North Partial 2	UCD 371	PEBB Enterprises	2,000 ft	Underground	Released to construction	1/5/2024
Pointe Grand Jax	UAD 1020	Hillpointe	288	Underground	Released to construction	1/12/2024
Powers Bay Business Center Phase 2	UCD 378	FRAPAG	1,200 ft	Underground	Released to construction	1/19/2024
Pecan Park Phase 3	URD 2851	Century Communities	140	Underground	Released to construction	1/26/2024
Fountains East Apts	UAD 1006	Madison Capital Grp	276	Underground	Scheduled to release to construction	2/2/2024
Philips Highway Apts	UAD 977	Aventon Co	360	Underground	Scheduled to release to construction	2/2/2024